



FRENCH QUARTER CONSTRUCTION UPDATE

600 St Peter St and 900-1100 Decatur St

Updated
August 25, 2026

600 ST. PETER

Chartres to Royal

ESTIMATED COMPLETION
Summer 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	98%
SIDEWALKS	85%

CURRENT WORK

SWBNO has completed the assessment of damage from Cox. Two panels of the roadway will have to be removed and replaced around mid-block to address the washed away base course. Sidewalk restoration has resumed and new ADA ramps are complete.

1100 DECATUR

Gov. Nicholls to Ursulines

ESTIMATED COMPLETION
Summer 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	100%
SIDEWALKS	98%

CURRENT WORK

Roubion crews have completed the asphalt operations for this block. Roubion crews are finishing some additional grouting on the sidewalks. The street will remain closed to vehicular traffic until the project is complete.

1000 DECATUR

Ursulines to St. Philip

ESTIMATED COMPLETION
Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	95%
SIDEWALKS	0%

CURRENT WORK

Sidewalk restoration on the river side (slate) is complete. Roubion crews are working on the brick sidewalk on the lake side of the street up to the tie in point. Restoration crews are working on roadway restoration at the tie in point to Dumaine.

900 DECATUR

St. Philip to Dumaine

ESTIMATED COMPLETION
Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	0%
SIDEWALKS	0%

CURRENT WORK

The final waterline tie-in for this project is complete. All underground utilities are now complete for the entire project. Restoration crews are working on roadway restoration for this final portion of the project.

CURRENT CONSTRUCTION PHOTOS - PROVIDED IN SWBNO'S AUGUST 25TH UPDATE



600 St. Peter



1100 Decatur



1000 Decatur



900 Decatur

SOURCE: SWBNO TM010 UPDATE - AUGUST 25, 2026

This visual does not calculate or imply an overall project-completion percentage.