



FRENCH QUARTER CONSTRUCTION UPDATE

600 St Peter St and 900-1100 Decatur St

Updated
September 30, 2026

600 ST. PETER

Chartres to Royal

ESTIMATED COMPLETION

September 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	100%
SIDEWALKS	100%

CURRENT WORK

Asphalt installation is complete for this block. This week the work will begin on saw cutting and sealing the expansion joints and installation of striping.

1100 DECATUR

Gov. Nicholls to Ursulines

ESTIMATED COMPLETION

Summer 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	100%
SIDEWALKS	100%

CURRENT WORK

Roubion crews have completed asphalt operations for this block. Saw cutting operations and striping will be next.

1000 DECATUR

Ursulines to St. Philip

ESTIMATED COMPLETION

Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	95%
SIDEWALKS	85%

CURRENT WORK

Sidewalk restoration is mostly complete beyond mid-block. Crews have poured the final segment for this block and intersection at St. Philip. Once curing time has occurred, sidewalk restoration will begin on this completed segment.

900 DECATUR

St. Philip to Dumaine

ESTIMATED COMPLETION

Fall 2026

SEWER	100%
DRAINAGE	100%
WATER	100%
PAVEMENT	15%
SIDEWALKS	0%

CURRENT WORK

Crews completed the installation of the rock base for this block. Starting this week, work will begin on the Esplanade bound lane of the 900 block of Decatur. This portion of work will involve a temporary traffic control plan for approximately 3 weeks. This closure is to perform roadway restoration on this block.

CURRENT CONSTRUCTION PHOTOS - PROVIDED IN SWBNO'S SEPTEMBER 30TH UPDATE



600 St. Peter



1100 Decatur



1000 Decatur



900 Decatur

SOURCE: SWBNO TM010 UPDATE - SEPTEMBER 30, 2026

This visual does not calculate or imply an overall project-completion percentage.