

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30233 Carrollton Basin No. 4

Submitted By: Gregory Plaisance

Submission Date: 10/27/2025

Time Period Covered: 10/27/2025- 11/7/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/27/2025	3900 Clio	Punchlist	HRC
10/27/2025	300 Audubon	Punchlist	HRC
10/27/2025	2900 Eagle	Punchlist	HRC
10/27/2025	5500 Clio	Punchlist	HRC
10/28/2025	4900 Drexel	MH Lining	Premium Environmental
10/28/2025	4800 Dixon	Punchlist	HRC
10/28/2025	80 Fontainebleau	Punchlist	HRC
10/28/2025	5800 S Johnson	Punchlist	HRC