

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30259 Carrollton Basin No. 18

Submitted By: Gregory Plaisance

Submission Date: 10/14/2025

Time Period Covered: 10/13/2025-10/24/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/13/2025-10/14/2025	600 Broadway	Roadway Restoration	BEF
10/15/2025	2000 Broadway	8" CIPP	BLD
10/15/2025	3800 Leonidas	Prep work 10" CIPP	Premium Environmental
10/15/2025-10/17/2025	700 Broadway	Curb & Gutter	BEF
10/16/2025	3800 Leonidas	10" CIPP	BLD
10/20/2025-10/24/2025	2000 Broadway	Roadway Restoration	HRC
10/20/2025-10/24/2025	3800 Leonidas	Roadway Restoration	HRC
10/20/2025-10/24/2025	2600 S Derbigny	Roadway Restoration	HRC