

Two-Week Look-Ahead Schedule

Contractor: Hard Rock Construction

Project Name and Number: 30261 Carrollton Basin No. 20

Submitted By: Gregory Plaisance

Submission Date: 10/27/2025

Time Period Covered: 10/27/2025-11/7/2025

Planned Work Activities

Date	Block Number and Street Name	Work to be Performed	Notes
10/27/2025-10/28/2025	1300-1700 Broadway	Bypass Pick-up	HRC
10/27/2025-10/31/2025	8700 Olive	Roadway Restoration	BEF
10/28/2025	1900 Dante	10" CIPP	BLD
10/29/2025-11/7/2025	1900 Dante	Roadway Restoration	BEF
10/29/2025-10/31/2025	1300-1400 Broadway	Patch Work	BEF
11/3/2025-11/5/2025	1300-1400 Broadway	Milling	C&M
11/6/2025-11/7/2025	1300-1400 Broadway	Asphalt Wearing	HRC